Praxair H2 Storage and Compression: LAX

State Energy Program, Special Projects
Category 6.53 Power Technologies:
Compression, Storage & Dispensers
(Project 67)

Mike Manning Rob Bollinger Aaron Rachlin









Presentation to the Department of Energy May 22, 2003

Agenda



- Praxair Hydrogen
- Program Structure
- Program Overview
- Program Objectives
- Approach
- > Schedule
- Accomplishments & Progress
- Questions

Praxair Hydrogen



- Only Hydrogen Supplier in All Sizes (Cylinders to Liquid to Pipeline)
 - First industry-financed liquid hydrogen facility (1959)
 - Six large LH₂ plants designed, constructed, and operated
 - Largest capacity single-train LH₂ production system (60 t/d)
 - Four LH₂ plants currently in operation
 - Smallest industrial SMR-based product line (HGS)
- Over 500 Million SCFD Combined Capacity
- Distribution Network:
 - Over 600 GH₂ and LH₂ customers
 - 50 LH₂ trailers, 16 LH₂ rail cars
 - Over 250 miles of GH₂ pipeline
 - 150 GH₂ tube trailers
- First PSA H₂ Unit (Over 300 Designed and Built)

Program Structure



Program Participants

- Praxair, as Program Leader
- BP, as Advisor

Program Contributors

- US Department of Energy (DOE)
- California Energy Commission (CEC)
- South Coast Air Quality Management District (AQMD)
- Los Angeles International Airport (LAX / City of LA)
- Praxair

Program Overview



- Design, Develop, Install & Operate H2 Fueling Station
 - Integration & Packaging of Existing Technology
 - Electrolysis based On-Site Production
 - Up to Five Light-Duty Vehicles per day
 - Five Minute "Fast Fills"
 - Future Growth Flexibility to meet Demand
 - Enabled for Heavy-Duty (Bus) Fills
 - Two Year Program
- Demonstration of Hydrogen based Fueling Infrastructure

Objectives



- Support a Small Fleet of Hydrogen Fueled Vehicles
 - California Fuel Cell Partnership Goal to introduce up to 60 HFCVs by 2003
 - Compatibility with other Fueling Stations
- Modular & Reproducible Design
- Station Characterization
 - Performance
 - Maintenance
 - Operation
 - Cost of Delivered Product

Relevance



Design Considerations

- Layout / Spacing Limitations
- Aesthetic Appearance
- Application of Industrial Codes to Commercial Setting

Modifications to Base Design


- Simulated Commercial Environment
- Integrated, Aesthetic Packaging
 - Low-Profile
 - Tighter Footprint

Approach- Block Flow Diagram



H2 Fueling Station

SITE H2 STORAGE



Approach- Overview



Hydrogen Production

- Electrolysis based
- Proven Design from Stuart Energy
- Integrated Packaging
- 24 kg/day Capacity



Approach- Overview



Compression

- Hydraulically Driven Reciprocating Compressor
- Flexible Operational Modes

> Storage

- Traditional ASME Coded Steel Construction
- Cascaded Bank Configuration
- Demonstration of Other Configurations Possible

Dispensing

- Fast Fills of Cars within 5 minutes
- Enabled for Bus Fueling
- BP Preferred Configuration

Schedule Overview



Project Milestones

 Planned Start 	Oct 2002
 Actual Start (Contracting Delay) 	Jan 2003
 Site Selection & Characterization 	Mar 2003
 Equipment On Order 	May 2003
 Permit Applications 	Jun 2003
 Installation 	Sep 2003
Hydrogen Available	Nov 2003

Program Timeline



ID	Task Name	2003					2004						20		
				Q1		Q2	Q3		Q4	Q		Q2	Q3	Q4	
		D	J	F N	1 A	M J	J A :	SC	N D	JF	M	A M J	JAS		D J
1	Task 1.0 Project Scope and Definition	\													
6	Task 2.0 Codes, Standards & Regulations		•												
12	Task 3.0 Site Characterization and Permitting		T												
19	Task 4.0 System Design					•									
38	Task 5.0 Supplier Qualification, Selection, & Acquisition					_									
44	Task 6.0 System Assembly & Installation					V			•						
64	Task 7.0 System Startup & Performance Characterization							Ţ							
72	Task 8.0 System Operation														
75	Task 9.0 Decommissioning & Relocation														•
79	Task 10.0 Project Management	•	V -												

Accomplishments | Progress



- Progress limited by Contracting Delay
- Project Status Update
 - Permitting
 - CEQA / NEPA Review
 - Permit Applications
 - Conceptual Design Complete
 - Major Equipment Ordered
 - Preliminary Drawing Packages Complete
 - Detail Design On-Going

Praxair H2 Storage and Compression: LAX

(Project 67)

Mike Manning Rob Bollinger Aaron Rachlin

Questions?

Presentation to the Department of Energy May 21, 2003







